FIRST & Final

Original/Duplicate/Triplicate

CONTRACTOR CERTIFIACTE

(For other works)

No..... Date.....

Division:

Bill Received No.....Dated..... Sub Division:..... Book Voucher No.....

Scheduled Docket No..... Head Of Account.....

Name of work (as Per Sanctioned Estimate.): **Improvements Of CC Roads in Panchamukhi Ganesha Temple Surrounding area in Mallasandra Ward No.13 Shettyhalli Sub-Division.**

Name of Contractor: **KRIDL**

Reference To Agreement no: **Dated:**

Certified that the measurements were taken by me on.....2.8.17.....and recorded in pages.....566241- 566246

Measurements Book No.....5663.....and that the work is satisfaction executed

Contractor Signature. **Officer-in-charge of work.**

Certified that the Measurements were taken by me on.....2/8/2017.....and found correct. The work is satisfactorily executed Certified that the quantities of materials shown in column 3 of Account II have been actually brought to site of the work and the contractor has not previously received any advance on this security. These materials are of an imperishable nature and are all required for immediate use on the work in connection with items for finished work have been agreed upon. A normal agreement signed and executed by the contractor is recorded in the office.

If Memorandum of Payment **Work Code No-013-17-000055** Sub-Division Officer

		Amount	
1	Total Value of work done or supplies as per account.		
2	Deduct amount to be held in reserve being..... Percent Rs.....		
3	Deduct amount to be held in reserve being balance		
4	Deduct Payments: a) Amount of previous Payment as in the office Cash Book Voucher No.....Dated.....S.D. No..... b) Payments cost store or other materials supplied.		
5	Balance being unpaid value of work done held in reserve Total.....		
6	Deduct cash advance made on the office cash book vehicle No..... Dated.....Less adjustments		
7	Net amount due to or from contractor Unadjusted items		
8	Advance to contractor for materials brought to site (as detailed) within value of Government materials supplied. Government materials supplied.		

Contractor signature.

Received Rs.....(in words).....

.....

By cash and by adjustment of payment as per memorandum.

Witness: (for use in the office)

1.

2.

Date:.....

Paid by me by cheque.....Dated.....

Cash Rs.....Dated..... Contractor Signature.

Initials of officer making payment dated.....

Scanned by CamScanner

Sl No.	Description Of Items
1	KSRRB 300-3. Earthwork excavation by manual means in ordinary soil invoiving in average horizontal throw up to 2m & an average lift upto 1.5m , excavated surface leveled & sides neatly dressed , the disposed earth to be levelled neatly after breaking of clods complete as per specification MORTH/ Chapter 3 Page No 142/ Item No. 19.1/ PWD SR 2016-17
2	KSSRB M400-7 Construction Of granular sub -base by providing coarse graded cushed stone aggregates of granite / trap / basalt material speading in uniform layers with motor grader on prepared surface,mixing by mix in place method with rotavator at OMC,and compacting with vibratory roller to achive the desired density complete asper specification. **By mix in place method for Grading II Material** KSSRB Page No 156 Item No 20.6 and 20.6.3
3	KSSRB M600-1 Construction Of **dry lean cement concrete mix CC1:5:10** With OPC cement @160kgs,with 25mm and down size graded granite metal coarse aggregate at 0.86cum and fine aggregates @0 58cum sub-base over a prepared sub-grade with (course and fine aggregate conferming to IS:383) aggregate cement ratio not to exceed 15:1. Aggregate gardation after blending to br as per Table 600-1, cement content not to be less than 160kg/cum, optimum moisture content to be less than 10Mpa at 7days, mixxed in a batching plant, transported to site, laid with a paver with electronic sensor, comacting with 8-10 tonnes vibratory roller,finishing and curing complete asper Specification KSSRB:Page No 176, Item No 22.2 and 22.2.1
4	Cement concrete pavement. Construction of un-reinforced plain cement concrete pavement, thickness as per design, over a prepared sub base with OPC cement or any other type as per clause 1051 2 2 with 25mm and down size graded granite metal coarse aggregates and fine aggregtes, with superplastisiser @3lts confirming to IS9103-1999 Reaffirmed-2008, mixed in a concrete mixer of not less than 0.6 cum capacity and appropriate weigh batcher as per approved mix design, laid in approved fixed side form work (steel channel, laying and fixing of 125 micron thick polythene film, wedges, steel plates including levelling the form work as per drawing) & spreading the concrete with shovels, rackers compacted using needle, screed and plate vibrator and finishedwith floaters in a continuous operation including provision of contraction, expansion, construction and longitudinal joints, including groove cutting charges, joint filler, separation membrane, selant primer, joint sealant, admixtures as approved, including curing, finishing to lines and grades as per drawing complete as per specifications.**M30 (at 360Kg per cum coarse aggregate @ 0.69cum and fine aggregate @ 0.46cum) Page o 177 Item No 22.6.1**
5	Providing groove cutting for width of 5mm to 10mm and depth 80mm-100mm including cost of cutting machine, generator & HOM of machinery, including cost of blade,coolant etc., including cleaning of groove & providing sand and hot bitumen fillars, and filler metal etc., including cost of conveyance of all materials, labour, lead and lift charges and all other incidental charges as per drawing and as per specifications for concrete pavement Page No.178/ Item No.22.8, 22.8.1/ PWD SR 2016-17
6	Providing & laying reinforeced cement precast slabs of mix CC 1:11/2:3 using 20mm & down size graded Granite metal using HYSD 10mm dia steel @ 100mm c/c both ways & Complete as per specfications.

CERTIFICATE

1.This is to certify that the contractor has completed the work satisfactory.

2.The contractor has cleared the debris from the work the work spot.

3.The contractor has used his own vehicles for the covering the debris.

4.There is no due from contractor side.

Scanned by CamScanner

Unit	Previous measurement			Present Measurement			Total Up-to date	
	Qty.	Rate	Cost	Qty.	Rate	Cost	Qty.	Cost
Cum				542.52	175.96	95461.82	542.52	95461.82
Cum				205.00	1582.58	324428.9	205.00	324428.9
Cum				157.00	3986.66	625905.62	157.00	625905.62
Cum				188.20	6217.96	1170220.72	188.20	1170220.72
Rmt				80.00	121.90	9752.00	80.00	9752.00
				33.75	1680.00	56700.00	33.75	56700.00
					Total Rs.	**2282469.06**		2282469.06
					KRIDL Charges (8+1%)	**205422.21**		205422.21
					Grand Total Rs.	**2487891.27**		2487891.27

ನಿರ್ವಾಹಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಲೆಕ್ಕಪತ್ರ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

Scanned by CamScanner